

EnergyPack®, ERV5000–10000(i/e) and HRV3000–10000(i/e) Start-up Form and Checklist

IMPORTANT

- Complete all forms under this appendix for each unit and email, fax or mail to Venmar CES immediately after start-up to validate warranty and to provide valuable information for personnel performing future maintenance or for factory assistance to address below.
- Read the Installation, Operation and Maintenance Instruction Manual and the Venmar CES Control System Keypad Operation Guide and the Sequence of Operation before proceeding.
- Leave a copy of this report with the Owner and at the unit for future reference and permanent record.
- To ensure proper operation of each unit, qualified personnel should perform the start-up, complete the checklist and report.
- All units are functionally tested except when shipped in multiple pieces. Start-up adjustments may be required. If the unit is shipped as a single piece, blowers, enthalpy wheel and compressors (if equipped) are set up to run correctly when power is connected. If any blower is running backwards or compressor is making loud noises, disconnect power and switch two leads (on three-phase power) to ensure proper rotation and avoid damage.
- If units are equipped with compressors, power must be turned on for **24 hours prior to a call** for cooling, for the compressor crank case heaters to be energizing to prevent possible damage.
- The Bacview keypad located at the control panel will allow for manual override for start-up, mode of operation selection and includes an internal time clock if remote interlocks are not provided.

Nortek Air Solutions Canada Inc.

200 Carter
St-Leonard-d'Aston, QC
Canada J0C 1M0

Email to Tech Support: venmarservice@venmarces.com
Fax: 899-319-2612
Phone: 1-866-483-6627

Unit Identification Information

Project: _____
Job Name: _____
Job Address: _____

Model Number: _____
Serial Number: _____
Tag: _____
Jobsite Contact: _____
Email: _____
Telephone: _____

Serial Number: _____

Table E1: Pre Start-up Checklist

	Checklist Item	Yes	N/A
1	Check the electrical disconnect set to the 'Off' position.		
2	Check the split section joints are properly installed on multi-sectional units.		
3	Check that all holes that have been made by the Installing Contractor after receiving the unit in the casing, partitions or floor have been well sealed to prevent air and/or water infiltration.		
4	Check the unit for obstructive packaging, objects near or in fans, dampers, energy recovery wheel, etc. a. Check that the inside of unit has been cleaned of all debris.		
5	Remove all retaining bolts on fan isolation bases.		
	a. Check that the fan impellers are rotating freely.		
	b. Check fan impellers and drive set screws. Tighten if required.		
	c. Check the fan bearing set screws or locking collars. Tight if required.		
	d. Check fan belt alignment and tension.		
6	e. Check the fan flexible joint connections are well attached.		
	Check that the air filters are installed and clean. Replace if necessary. See Appendix F for optional downstream high efficiency HEPA filter installation (if supplied).		
	a. Check all face mounted filters are attached with four clips each.		
	b. Check each sliding filter has a retainer at the end track and well attached blank-offs.		
7	c. Check the filter pressure differential gauges, switches or sensors are free of dirt and set at a value satisfactory to the end user to trigger a filter change.		
	Check coils if fins have been damaged in shipping, installation or building construction and are clean. Straighten fins with a fin comb and clean coil if required (not applicable to brazed aluminum heat exchangers).		
	a. Check all pipe connections are tight and that no damage has occurred during shipping or installation.		
8	b. Check that the piping to the coils and wshp have been completed, piping lines have been flushed, filled, vented and tested at 1.25 times the operating pressure. Refer to Appendix B .		
	Scroll compressor RIS vibration isolator bolts are factory tightened to the correct torque setting for operation and do not require field adjustment.		
	a. Check the refrigerant components and piping are in good condition and have no damage or leaks from shipping or installation.		
	b. Check that the refrigerant lines are spaced at least 1" apart and from the compressor after shipping and installation.		
	c. Check that the refrigerant line clamps are still secure and have their rubber lining.		
9	d. Check that the clearance around the air cooled condenser is within minimum clearance and the discharge is not blocked.		
	Check motorized damper control arms, control rods and shafts for tightness.		
10	a. Check that non-motorized dampers rotate freely.		
	Check the energy recovery wheel media for any defects from shipping or installation. See Maintenance section for details.		
	a. Grease both pillow block bearings on the wheel(s) when grease nipples provided.		
	b. Check that the wheel(s) are turning freely by hand and do not bind.		
	c. Visually inspect the wheel(s) to ensure it is centered and does not tilt. If there is any indication of a problem call Venmar CES Tech Support at 1-866-483-6627.		
	d. Check that the wheel seals are properly positioned from the face of the wheel.		
	e. Check that the wheel purge (if present) is set to the default angle as specified in the submittal.		
	f. Check the mounting fasteners on the wheel(s) motor and gear reducer are tight.		
g. Check the belt and pulley on the wheel drive for correct alignment, tension and set screw tightness.			

Serial Number: _____

Table E1: Pre Start-up Checklist

	Checklist Item	Yes	N/A
11	Check the plate media for any defects from shipping or installation.		
12	Check the heat pipe fins for any fin defects from shipping or installation.		
	a. Remove retaining bolts on heat pipe tilt mechanism.		
	b. Check the heat pipe flexible connection is properly attached and sealed on tilt mechanism.		
	c. Check the actuator control arm and linkages are tight on tilt mechanism.		
13	Check that ductwork is connected, complete and free of obstructions.		
14	Check that condensate drain connections have been trapped, installed correctly and filled.		
15	Check at all unit split sections that all factory internal high and low voltage wiring connections have been properly re-connected.		
16	Check that all shipped loose or field supplied components have been correctly installed and wired.		
17	Check that the wiring diagram has been marked up accordingly and left with the unit.		
18	Check that all power supplies and control wiring have been inspected and approved by the Local Authorities having jurisdiction.		
19	Check all factory and field wiring connections for tightness. Tighten if necessary.		
20	Check that all settings of control are in accordance with the wiring schematic.		
21	Check that all fuses are properly installed in holders.		
22	Check the voltage at the disconnect switch against the nameplate and against phase-to-phase readings on three-phase. If the voltage is not within 10% of rated or 2% of phase to phase, have the condition corrected before continuing start-up.		
23	Check that all field piping and venting installation and connections for heating and cooling options have been completed and tested.		
24	Set the heating and cooling enable switches to the 'Off' position.		
25	Refer to Appendix D for gas-fired furnace module and Appendix H for electric coil installation and maintenance and check that the installation is completed. Perform all gas-fired furnace and electric coil pre start-up checks.		
26	Check that all safety switches, overloads or other manual reset devices are reset.		
27	If the unit is equipped with compressors, power must be turned on with the unit in 'Off' mode for 24 hours before start-up. This will energize crank case heaters and assure no liquid refrigerant is present which could cause compressor damage or failure. Check that this has been completed.		

Serial Number: _____

Table E2: Start-up Checklist

	Checklist Item	Yes	N/A
1	Before proceeding, complete the pre start-up checklist.		
2	Check that all access panels or doors are closed.		
3	If units are equipped with compressors, feel the compressor crank cases. They should be warm if the disconnect has been 'On' for at least 24 hours. This will assure that no refrigerant liquid is present in the crank case which could cause compressor damage or failure to occur on start-up. Otherwise, turn the main disconnect to the 'On' position.		
4	The unit can be started by using the keypad and selecting the mode of operation from the Keypad Operation Guide and the Sequence of Operation. Disable the heating and cooling functions and set the unit to the occupied mode to bump start the fan wheel(s) and energy recovery wheel(s) to check their operation.		
5	Check that dampers are operating properly.		
6	Check that the fan wheel(s) and energy recovery wheel(s) are rotating in the correct direction.		
7	Adjust the fan motor VFD(s) to the correct air volume/Hertz.		
8	For occupied recirculation mode, adjust outside, exhaust and mixed or recirculation air damper positioners to achieve the required air volumes.		
9	Check amperage draw to each motor on each phase against motor nameplate FLA. If significantly different, check ductwork static and/or take corrective action.		
10	Re-check the voltage at the disconnect switch against the nameplate and against phase-to-phase readings on three-phase with all blowers operating. If the voltage is not within 10% of rated or 2% of phase-to-phase have the condition corrected before continuing start-up.		
11	Before activating the compressor on WSHP units, check that the water shut-off valves are open and water is circulating through the water-to-refrigerant heat exchanger. Check the incoming line water pressure to ensure is within design and acceptable limits.		
12	Enable the cooling mode of operation. Check if the sound of the compressor is normal or if there is excessive vibration.		
13	On units with integrated air cooled condensers check condenser fans are rotating in the correct direction.		
14	Check all field and factory refrigerant and water piping connections for leaks and correct.		
15	Operate the refrigerant system near full load conditions in both heating and cooling modes and check sub-cooling and superheat against values in Appendix Q , Table Q1. If readings do not match, adjust the refrigerant charge. Refer to Appendix Q for information on adjusting the refrigeration charge.		
16	On units with wshp, after a few minutes of operation:		
	<p>a. Check the supply discharge temperature status on the keypad for cooling air delivery. Measure the temperature difference between entering and leaving water. In cooling mode, the temperature difference should be approximately 1.5 times greater than the heating mode temperature difference. For example, if the cooling temperature difference is 15°F [8.3°C], the heating temperature difference should be approximately 7°F to 10°F [3.9°C to 5.6°C]. Alternatively, if a flow measuring valve or pressure gauge connections are included, take the flow reading or pressure drop compared to the submittal information and adjust the shut-off/balancing valve in the return line to the correct flow/pressure drop reading.</p> <p>b. Measure the temperature difference between entering and leaving air and entering and leaving water. With entering water of 60°F to 80°F [15.6°C to 26.7°C], leaving temperature should rise through the unit. Should not exceed 35°F [19.4°C]. If the air temperature exceeds 35°F [19.4°C], then the water flow rate is inadequate or the airflow rate may be low and a second check may be required after airflow balancing.</p>		
17	On units with gas-fired furnace module or electric heating coils, check supply air proving interlock switch setting to ensure minimum supply airflow prior to burner operation. Set the switch to open below the minimum supply airflow on the furnace rating plate.		
18	Enable heating options, see start-up and check out instructions in Appendix D for gas-fired furnace module and Appendix H for electric coil and complete.		

Serial Number: _____

Table E2: Start-up Checklist

	Checklist Item	Yes	N/A
19	For electric heating coil option check the amp draw on each stage, the operation of the sequence or SCR controller and the coil for any hot spots.		
20	Check the operation of the control options provided on the unit.		
21	Check the setpoints on the DDC Points Reference, adjust and record changes as required.		
22	Has air balancing been completed for both occupied and unoccupied operation?		
23	When unit has achieved steady state, take measurements and complete Start-up Readings portion of the Start-up Form and Checklist in Appendix E . Send a copy of the completed Start-up Form and Checklist to Venmar CES to validate warranty. Maintain a copy of the report at the unit for future reference.		
24	Once completed, return setpoints to original or required values, return the unit to the correct mode of operation and adjust the time clock if required.		

Serial Number: _____

Start-up Readings

- Allow unit to reach steady state before taking readings.
- Complete based on options included with unit.

Nameplate voltage					
Input voltage	L1-L2		L2-L3		L1-L3

Table E3: Start-up Readings – Supply Fan

	Rotation Correct	Full Load Amps (Nameplate Amps)	Amp Draw			O/L Amp Setting	Hertz	RPM
			L1	L2	L3			
Fan 1								
Fan 2								
Fan 3								
Fan 4								
Fan 5								
Fan 6								
Fan 7								
Fan 8								
Fan 9								
Fan 10								
Fan 11								
Fan 12								

Table E4: Start-up Readings – Exhaust Fan

	Rotation Correct	Full Load Amps (Nameplate Amps)	Amp Draw			O/L Amp Setting	Hertz	RPM
			L1	L2	L3			
Fan 1								
Fan 2								
Fan 3								
Fan 4								
Fan 5								
Fan 6								
Fan 7								
Fan 8								
Fan 9								
Fan 10								
Fan 11								
Fan 12								

Serial Number: _____

Table E5: Start-up Readings – Condenser Fan

	Rotation Correct	Full Load Amps (Nameplate Amps)	Amp Draw			O/L Amp Setting
			L1	L2	L3	
Fan 1						
Fan 2						
Fan 3						
Fan 4						
Fan 5						
Fan 6						
Fan 7						
Fan 8						
Fan 9						
Fan 10						
Fan 11						
Fan 12						
Fan 13						
Fan 14						
Fan 15						
Fan 16						

Table E6: Start-up Readings – Compressors

	Full Load Amps (Nameplate Amps)	Amp Draw			After compressor has been running for 15 minutes check the following:					
		L1	L2	L3	Suction Pressure	Discharge Pressure	Superheat	Liquid Sub-cooling	Hot Gas Bypass Functioning	Outdoor Ambient Temp. During AC Cooling Start-up (°F/°C)
Compressor 1										
Compressor 2										
Compressor 3										
Compressor 4										
Compressor 5										
Compressor 6										
Compressor 7										
Compressor 8										
Compressor 9										
Compressor 10										
Compressor 11										
Compressor 12										
Compressor 13										
Compressor 14										
Compressor 15										
Compressor 16										

Serial Number: _____

Table E7: Start-up Readings – WSHP

	Waterside Cooling Mode			Waterside Heating Mode					US GPM
	Entering Temp. (°F/°C)	Leaving Temp. (°F/°C)	Temp. Difference (°F/°C)	Entering Temp. (°F/°C)	Leaving Temp. (°F/°C)	Temp. Difference (°F/°C)	Entering Pressure (PSI)	Leaving Pressure (PSI)	
Condenser 1									
Condenser 2									
Condenser 3									
Condenser 4									
Condenser 5									
Condenser 6									
Condenser 7									
Condenser 8									
Condenser 9									
Condenser 10									
Condenser 11									
Condenser 12									
Condenser 13									
Condenser 14									
Condenser 15									
Condenser 16									

Table E8: Start-up Readings – Electric Heating Coil

	Stage	L1 Amps	L2 Amps	L3 Amps	Check for Hot Pots
1					
2					
3					
4					
5					
6					

Table E9: Start-up Readings – Energy Recovery Wheel (ERW)

	Full Load Amps (Nameplate Amps)	Amp Draw			O/L Amp Setting
		L1	L2	L3	
ERW 1					
ERW 2					
ERW 3					
ERW 4					

Serial Number: _____

Table E10: Start-up Readings – Gas-fired Duct Furnace

Fuel	___ Natural Gas ___ Propane	Furnace #1	Furnace #2
Combustion air fan	Rotation correct ²		
	Full load amps (nameplate amps) ²		
	Amp draw L1/L2/L3 ²		
	O/L amp setting ²		
Induced draft fan motor	Rotation correct		
	Full load amps (nameplate amps)		
	Amp draw L1/L2/L3		
	O/L amp setting		
Low fire	Inlet gas pressure – in. w.c.		
	Regulator outlet pressure – in. w.c.		
	Manifold press – in. w.c.		
	Stack CO ₂ – % ²		
	Stack O ₂ – % ²		
	Net stack temperature – °F/°C ²		
	Efficiency – % ²		
	Flame signal – mA/VDC		
	Supply air inlet temperature – °F/°C		
	Supply air discharge temperature – °F/°C ¹		
	Supply air temperature rise – °F/°C		
High fire	Inlet gas pressure – in. w.c.		
	Regulator outlet pressure – in. w.c. ²		
	Manifold press – in. w.c.		
	Stack CO ₂ – % ²		
	Stack O ₂ – % ²		
	Net stack temperature – °F/°C ²		
	Efficiency – % ²		
	Flame signal – mA/VDC		
	Supply air inlet temperature – °F/°C		
	Supply air discharge temperature – °F/°C ¹		
	Supply air temperature rise – °F/°C		

1. Measure downstream where temperature is even in duct.
2. For IG series drum and tube gas-fired duct furnace models only.

This unit has been checked out and started according with the above procedures and completed forms and is operating satisfactorily. After 24 hours of satisfactory operation shut down the unit and check all foundation bolts, shaft bearings, drive set screws, valve train and terminals. Tighten where required.

Additional Comments:

Start-up

By: _____

Company Name: _____

Date: _____

Email: _____

Telephone: _____

Email to Tech Support: venmarservice@venmarces.com
or Fax to: 819-399-2612.